


SOLAR PV INSTALLATION

INSTALLER HANDOVER CHECKLIST

Items required in the handover pack		
MCS Certificate		
Copy of Invoice - marked 'paid in full'		
Insurance Backed Warranty details		
The maintenance requirements and maintenance services available		
A certificate signed by the Installer containing the following as a minimum: • A statement confirming that the solar PV system meets the requirements of this Standard • Client name and address • Site address (if different) • Installer name, address etc. • List of key components installed • Estimation of system performance		
Operation & maintenance manual should include the following: • System Data - A copy of the basic system information - A single line electrical schematic - A copy of the manuals and data sheets for the following system components: • PV modules • Inverter • Other relevant product documentation		
 Test Results and Commissioning Data A copy of the test and commissioning documentation Table of inverter protection settings (under/over voltage, under/over frequency, etc.) Operation & Maintenance Data Procedures for verifying correct system operation A checklist of what to do in case of a system failure Shutdown/isolation and startup procedures 		
 Maintenance & cleaning recommendations (if any) Considerations for any future building works adjacent to the PV array (e.g. roof works) to avoid potential damage or shading of the PV array 		



Installer Contact Details		
Installer Name:		
Contact Number:		
Certification Body:		
Consumer Code:		

MCS HELPDESKTEAM